

Method Statement - SC021 & SC038 - Cleanroom & Modular Room Assembly Activities - Rev C1

1. Project Details

- **Project Name:** Sumitomo Cable Factory Installation
- **Location:** Nigg, Scotland
- **Main Contractor:** Europlan
- **Assembly Works:** Europlan
- **Document:** MS-001 Rev C1
- **Status:** Draft for coordinated review - NOT APPROVED FOR CONSTRUCTION
- **Prepared by:** TO BE COMPLETED
- **Issue Date:** 04/08/2026

TO BE COMPLETED: preparer, checker, approver, named duty holders, approved drawing set and acceptance signatures.

1. Purpose

Define Europlan's safe sequence for installing SC021 cleanrooms and SC038 modular rooms after accepted materials are available at the workface.

2. Scope and exclusions

Included where shown by current approved information: setting out; base frames; columns; rockwool wall panels; doors, windows and openings; edge beams; ceiling grids and panels; trusses; FFUs; AHU/duct/light interfaces; flooring; and vendor pre-wired interconnections under isolation.

Delivery, offloading, and transport to the workface are by others under separate RAMS.

Commissioning and energisation are excluded unless separately instructed and supported by approved documents.

3. Applicable information

Read this method with RA-001, HPR-001, the ITP/QCP, project HSE arrangements, approved drawings, manufacturer instructions, temporary-works designs, permits, COSHH assessments, lift plans where equipment is used, and current POWRA.

The supplied S4 layouts and vendor packs are source information, not automatic construction approval. DRG-001 must identify the current accepted issue before setting out.

4. Roles and authority

Role	Minimum responsibility	Named person
Project Manager	Resources, coordination, approved information	TO BE COMPLETED
Site Supervisor	Briefing, sequencing, permits, stop/restart control	TO BE COMPLETED
H&S Adviser	RAMS assurance and monitoring	TO BE COMPLETED
TWC/TWS	Temporary Stability System control	TO BE COMPLETED
Lifting AP/Supervisor	Lift planning/control when applicable	TO BE COMPLETED
Electrical competent person	Isolation, proving dead, inspection/testing boundary	TO BE COMPLETED
QA/QC inspector	ITP evidence, NCR and handover	TO BE COMPLETED
Operatives	Follow briefing, inspect equipment, stop unsafe work	See TRN-001

5. Pre-start requirements

1. Confirm induction, competence, task briefing, permits, emergency arrangements, and daily FRM-001 POWRA.
2. Verify the room ID, approved drawing/production number, grid position, dimensions, sequence, and interfaces against DRG-001.
3. Accept the workspace and received materials using FRM-002; quarantine damage or unidentified items.
4. Verify component weights/handling methods in CMP-001 and plant status in PLT-001.
5. Confirm approved Temporary Stability System drawings, restraint points, inspections, and removal criteria.
6. Coordinate SIMOPS, access, exclusion zones, laydown, escape routes, lighting, and housekeeping.
7. Release HP-01 and HP-02 before installation.

6. Installation sequence

6.1 Setting out and base frames

- Establish survey control and mark the approved room footprint.

- Check substrate, services, level, line, openings, interfaces, and fixing suitability.
- Assemble, level, join, and fix base frames to the approved drawing and manufacturer detail.
- Record tolerances and release HP-03 before erecting panels.

6.2 Columns and wall panels

- Confirm each panel's label, thickness, fire/core classification, height, orientation, and verified handling method.
- F1/FF drawings show both 50 mm panels and 75 mm fire panels; use the room-specific approved schedule.
- Inspect routes, suction grip aids, crew coordination, access equipment, and restraint before lifting.
- Nominate one coordinator. Lift only on the agreed command and keep hands clear of pinch/crush zones.
- Install progressively and connect the Temporary Stability System before releasing any panel.
- Do not leave a partially erected wall unsupported.
- For stacked walls, stabilise and inspect the lower tier before the upper tier. Confirm the actual horizontal joint from the approved drawing; do not assume one 7.5 m manually handled panel.

6.3 Doors, windows, openings and edge beams

- Confirm opening dimensions, handing, hardware, fire/emergency function, interface seals, and support.
- Protect finishes and do not force misaligned components.
- Record damage, deviation, or field modification through NCR/change control.

6.4 Ceiling grid, panels and trusses

- Release the supporting wall/edge-beam arrangement before loading the ceiling system.
- Install main/sub-grid and trusses in the manufacturer sequence using approved access and handling/lifting methods.
- Some vendor drawings state trusses precede ceiling panels; use the applicable room pack.
- Verify truss labels, lengths, weights, fasteners, orientation, restraint, and design acceptance.
- Do not load incomplete grids or use the Temporary Stability System as access/support.

6.5 FFUs, lights, ducts and AHU interfaces

- Coordinate openings and services against the approved reflected ceiling/interface information.
- Protect filters and finishes; do not stand or walk on FFUs.
- Use mechanical assistance where manual control cannot be maintained.
- Interface changes require a hold point and design resolution; no uncontrolled site cutting.

6.6 Electrical interfaces

- No live electrical work is permitted under this package.
- Apply project isolation/LOTO, identify conductors/services, prove dead, and control keys/tags.
- Vendor pre-wired connections are completed only by an authorised competent person to the approved information.
- Inspection and test evidence is required at HP-08 before energisation by the responsible party.

6.7 Flooring, completion and handover

- Install insulation/flooring only where included and supported by approved details.

- Complete pre-concealment inspections, clean/protect work, close NCRs and snags, and compile records.
- Release HP-09 and HP-10 before handover.

7. Stop-work and restart

Stop for any HPR-001 trigger, including position/dimension conflict, service clash, unavailable restraint, unsafe handling, damaged material, design or sequence change, missing permit, lift-plan deviation, or uncontrolled interface.

Restart only after the affected POWRA/RAMS/drawing/design/permit/lift or temporary-works information is revised as required and FRM-004 is signed by the authorised role.

8. Records

Maintain the current drawing set, briefings, POWRA, competence evidence, material acceptance, plant/equipment inspections, permits, temporary-stability inspections, hold-point releases, ITP checklists, test records, NCRs, and handover pack.

9. Briefing and acknowledgement

Personnel confirm that the current approved RAMS, drawings, permits, temporary-stability controls and emergency arrangements have been explained and understood.

[illegible]

[illegible]