

Key Guidance - This project-specific assessment must be read with MS-001, the current approved drawings, permits, temporary-works information and daily POWRA. Hazard is anything with the potential to cause harm. Risk combines likelihood and impact. Controls must reduce risk so far as is reasonably practicable (ALARP). All likelihood, impact and score entries marked TBC require validation by a competent assessor before approval or briefing. Dynamic review is required whenever conditions, people, plant, design, sequence or controls change.	Likelihood (L)		Impact (I)	Equals	Risk Score Calculation						
	1 – Remote / Rare 2 – Unlikely 3 – Possible 4 – Probable 5 – Highly Probable (Almost Certain)	Multiplied by	1 – Minor 2 – Moderate 3 – Major 4 – Severe 5 – Critical <i>Note: impact number is unlikely to change with control measures</i>			Likelihood					
						1	2	3	4	5	
					Impact	5	5	10	15	20	25
						4	4	8	12	16	20
3	3	6	9	12		15					
					2	2	4	6	8	10	
					1	1	2	3	4	5	

5 Step Process

→

Step 1 – Identify the hazards

Step 2 – Decide who might be harmed and how

Step 3 – Evaluate the risks and decide on precautions (control measures)

Step 4 – Record your significant findings and include in Ex / Coord instructions as necessary. Implement control measures

Step 5 – Review your risk assessment and update as necessary

Company:	Europlan	Assessor:	TO BE COMPLETED
Activity (SSW) / Exercise (SST):	SC021 & SC038 Cleanroom and Modular Room Assembly Activities - Rev C1	Assessor's signature:	TO BE COMPLETED
Generic or Specific Risk Assessment:	Project-specific risk assessment - Draft for coordinated review	Assessment Date:	04/08/2026
Relevant Publications / Procedures:	MS-001, HPR-001, approved drawings, permits, ITP/QCP and project HSE procedures	Review Date for GRA (Step 5):	TO BE COMPLETED

(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)	(l)	(m)	(n)
Ref	Activity / element (Step 1a)	Hazards identified (Step 1b)	Who or what might be harmed and how, e.g. • personnel - fatality • staff / contractors - injury • General public - injury • Environment - spill (Step 2)	Existing control measures (Step 3a)	Assessment with existing controls			Is residual risk acceptable in the context of risk appetite for the activity? (Yes / No) – Refer to Risk Score Calculation above If Yes, move to column (n). If No, identify additional controls (Step 3e)	Reasonable additional controls that can be implemented to reduce risk to ALARP (Step 3f)	Reassessment with additional control measures			List required action(s) to instigate controls (Step 3j)
					L (1 to 5) (Step 3b)	I (1 to 5) (Step 3c)	Score (L x I) (Step 3d)			L (1 to 5) (Step 3g)	I (1 to 5) (Step 3h)	Score (L x I) (Step 3i)	
RA-01	Workface access, slips, trips and poor lighting	Workface access, slips, trips and poor lighting	Operatives/others; strains, falls, impact	Controlled routes, housekeeping, adequate task lighting, segregated laydown and escape routes	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Supervisor/FRM-001
RA-02	Unauthorised or changed room position/design	Unauthorised or changed room position/design	Installers/end users; structural/interface failure, rework	Current DRG-001 set, setting-out HP, stop/change/release process	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	PM/FRM-004
RA-03	Manual handling by component	Manual handling by component	Crew; strain, crush, cuts, trapped fingers	Verified CMP-001 data, task assessment, clear route, coordinator, suitable grip/mechanical aid, exclusion zone	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Supervisor/CMP-001

RISK ASSESSMENT PROFORMA - RA-001 REV C1

(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)	(l)	(m)	(n)
Ref	Activity / element (Step 1a)	Hazards identified (Step 1b)	Who or what might be harmed and how, e.g. • personnel - fatality • staff / contractors - injury • General public - injury • Environment - spill (Step 2)	Existing control measures (Step 3a)	Assessment with existing controls			Is residual risk acceptable in the context of risk appetite for the activity? (Yes / No) – Refer to Risk Score Calculation above If Yes, move to column (n). If No, identify additional controls (Step 3e)	Reasonable additional controls that can be implemented to reduce risk to ALARP (Step 3f)	Reassessment with additional control measures			List required action(s) to instigate controls (Step 3j)
					L (1 to 5) (Step 3b)	I (1 to 5) (Step 3c)	Score (L x I) (Step 3d)			L (1 to 5) (Step 3g)	I (1 to 5) (Step 3h)	Score (L x I) (Step 3i)	
RA-04	Panel instability/topple	Panel instability/topple	Crew/other trades; fatal crush injury	Approved Temporary Stability System, restraint before release, exclusion, inspection, no unsupported wall	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	TWC/TWS/FRM-003
RA-05	Mechanical lifting/vacuum lifter	Mechanical lifting/vacuum lifter	Crew/others; falling load, crush, equipment failure	Approved lift plan, AP/supervisor, LOLER evidence, SWL, pre-use checks, exclusion, communications	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	AP/LOP-001
RA-06	Work at height/falling objects	Work at height/falling objects	Operatives/persons below; fall, fatality, dropped object	Hierarchy, suitable inspected access, collective protection, exclusion, tool control; fall arrest only with clearance/anchor/rescue	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Supervisor/WAH-001
RA-07	Suspension after fall	Suspension after fall	Harness user; suspension trauma	Task rescue plan, trained rescuers, equipment, communication, prompt recovery/first aid	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Rescue lead/ERP-001
RA-08	Incomplete ceiling grid/truss loading	Incomplete ceiling grid/truss loading	Installers; collapse/fall	Approved sequence/design, component identification, temporary support, HP release, load limits	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Supervisor/ITP-001
RA-09	FFU/light/duct/AHU installation	FFU/light/duct/AHU installation	Crew; manual handling, dropped object, damage	Coordinated drawings, weight/handling plan, access, protection, no standing on FFUs	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Supervisor/CMP-001
RA-10	Electrical interface and tools	Electrical interface and tools	Personnel; shock, arc, burns, fire	No live work, isolation/LOTO, prove dead, competent person, PAT/pre-use checks, quarantine damage	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Electrical competent person
RA-11	Cutting, drilling and grinding	Cutting, drilling and grinding	Operatives/others; cuts, eye injury, dust, noise, fire	Avoid where possible; permit if applicable, service check, correct guarded tool/blade, extraction, PPE/RPE, fire control/watch	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Permit issuer/PER-001
RA-12	COSHH products	COSHH products	Users/nearby persons; skin/eye/respiratory harm	Approved product, SDS/COSHH assessment, substitution, ventilation, hygiene, task PPE/RPE/face fit	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	COSHH owner/COS-001

(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)	(l)	(m)	(n)
Ref	Activity / element (Step 1a)	Hazards identified (Step 1b)	Who or what might be harmed and how, e.g. • personnel - fatality • staff / contractors - injury • General public - injury • Environment - spill (Step 2)	Existing control measures (Step 3a)	Assessment with existing controls			Is residual risk acceptable in the context of risk appetite for the activity? (Yes / No) – Refer to Risk Score Calculation above If Yes, move to column (n). If No, identify additional controls (Step 3e)	Reasonable additional controls that can be implemented to reduce risk to ALARP (Step 3f)	Reassessment with additional control measures			List required action(s) to instigate controls (Step 3j)
					L (1 to 5) (Step 3b)	I (1 to 5) (Step 3c)	Score (L x I) (Step 3d)			L (1 to 5) (Step 3g)	I (1 to 5) (Step 3h)	Score (L x I) (Step 3i)	
RA-13	Noise/vibration	Noise/vibration	Tool users/nearby persons; hearing loss, HAVS	Select low-exposure method, assess exposure, maintain tools, limit time, hearing protection/health surveillance as required	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Supervisor/PLT-001
RA-14	Fire/hot work	Fire/hot work	Site occupants; burns, smoke, asset loss	Hot-work permit, combustibles removed/protected, suitable extinguisher, fire watch, alarm/escape maintained	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Permit issuer
RA-15	SIMOPS/other trades	SIMOPS/other trades	All workforce users; collision, conflicting controls	Coordination meeting, segregated zones, agreed sequence, shared emergency/access arrangements	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Site Manager
RA-16	Damaged/non-conforming components	Damaged/non-conforming components	Installers/end users; failure, injury, quality loss	Inspect at acceptance, quarantine, NCR, approved disposition and reinspection	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	QA/FRM-002/005
RA-17	Emergency/evacuation	Emergency/evacuation	All persons; delayed rescue or exposure	Site alarm/contacts/assembly point, clear routes, trained first aid/fire roles, task rescue arrangements	TBC	TBC	TBC	TBC - draft not approved	Confirm implementation and evidence before release.	TBC	TBC	TBC	Supervisor/ERP-001

Authorising Officer	Name	Job title	Date	Signature
Existing and additional controls agreed	TO BE COMPLETED	TO BE COMPLETED	TO BE COMPLETED	TO BE COMPLETED
Where risk is elevated up the HoE to confirm additional controls implemented	TO BE COMPLETED	TO BE COMPLETED	TO BE COMPLETED	TO BE COMPLETED

NOTES

Risk = Likelihood x Impact | Status: DRAFT - NOT APPROVED FOR CONSTRUCTION

Likelihood		Definition
5	Highly Probable (Almost Certain)	Is expected to occur in most circumstances
4	Probable	Will probably occur at some time, or in most circumstances

Step 5 - Review after a design, drawing, sequence, workforce, personnel, product or equipment change; incident or near miss; control failure; service clash; temporary-works alteration; lift-plan deviation; or at the project-approved review frequency.

- where required by local instructions/procedures.
- if the safe execution of the activity relies on stringent supervision and/or adherence to a safe system of work.
- if there is reason to doubt the effectiveness of the assessment.
- following an accident or near miss.
- following significant changes to the task, process, procedure, equipment, personnel or management.
- following the introduction of more vulnerable personnel (e.g. persons under 18 or pregnant persons).

3	Possible	Fairly likely to occur at some time, or some circumstances
2	Unlikely	Is unlikely to occur, but could occur at sometime
1	Remote / Rare	May only occur in exceptional circumstances

Impact		Definition (Health Safety and Environment)
5	Critical	- Multiple fatalities or permanent, life changing injuries. - Permanent loss or damage beyond remediation of an important and publicly high-profile natural resource, area or species. - Multiple incidents causing a major environmental impact.
4	Severe	- A single death or multiple life-threatening injuries. - Severe damage over a wide area and/or on a prolonged basis to a natural resource, including controlled waters, or geography requiring multi-year remediation. - Single incident causing a major environmental effect or multiple incidents causing significant effect.
3	Major	- Single life changing injury or multiple injuries which have a short-term impact on normal way of or quality of life. - Moderate damage to an extended area and/or area with moderate environmental sensitivity (scarce/ valuable) requiring months of remediation. - Single incident causing significant environmental impact.
2	Moderate	- Multiple injuries requiring first aid. - Moderate damage to an area, and that can be remedied internally. - Multiple incidents causing minor environmental effect.
1	Minor	- An Injury requiring first aid - Limited short-term damage to an area of low environmental significance/ sensitivity - Incidents causing minor environmental impacts

Risk Management		
Risk Rating	Authorisation	How Risk should be managed
1 – 3 (Very Low)	Supervisors	<u>Review periodically</u> to ensure conditions have not changed and working within ALARP and risk appetite.
4 – 9 (Low)	Supervisors	
10 – 12 (Medium)	Managers	<u>Good risk mitigations</u> to ensure that the impact remains ALARP and tolerable. Re-assess frequently to ensure conditions remain the same.
15 – 16 (Medium to High)	Managers	<u>Requires active management</u> – review of desired outcome with additional resources or change to output requirements.
20 (High)	Directors	<u>Contingency plans</u> may suffice together with limited risk mitigations to achieve risk ALARP and tolerable.
25 (Very High)	Directors	<u>Work capability</u> where the required outcome impacts on work capability.